

INDIAN CREEK BRIDGE ON USTICK ROAD

CONSTRUCTION UPDATE

Over the past few weeks, crews have:

- Continued building sidewalks, curbs and the center island.
- Backfilled the south side of Ustick Road.

Over the next few weeks, crews will:

- Place concrete for curb and gutter.
- Pave the south side of Ustick Road ahead of the traffic shift.



TRAFFIC SHIFT AHEAD!



Traffic is shifting to the **south side** of Ustick Road between Cleveland Boulevard and I-84.

On Monday, November 10:

- Crews will shift traffic to the south side of Ustick Road.
- This shift will allow crews to remove the temporary pavement on the north side, and begin building permanent lanes.
- One lane in each direction will remain open.
- Flaggers will be directing traffic.
- Pedestrian and bicycle access will move to the south side of Ustick Road.
- The work zone speed limit is 25 mph.

The City of Caldwell is replacing the Indian Creek Bridge on Ustick Road, improving the railroad crossing and

widening the road to match improvements completed in 2023.

Construction began in early July and is expected to be complete by early 2026.



Want more information?

Visit the [project website](#) for more details and to sign up for construction updates.



W: cityofcaldwell.org/departments/engineering/projects **P:** (208) 377-9688 **E:** info@caldwellprojects.org



City of Caldwell | 205 S 6th Avenue | Caldwell, ID 83605 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!